HVAC SERVICE INVOICE

749 East Jefferson Street
Louisville, Kentucky 40202-1030
589-COOL 589-HEAT

A.N. ROTH HEATING / COOLING

NAME Doe, Jane	CALL # 2744
ADDRESS 123 Main St	DATE 3-1-21
CITY Louisville	
PHONE	
TECHNICIAN #802 John	AUTHORIZED BY
PROBLEM DESCRIPTION Pt Service Furnace	

$ 67027

☐ C.O.D. ☐ CHARGE ☐ NO CHARGE ☐ WARRANTY

MAKE Rheem	MAKE
MODEL RGPH-05EAUER	MODEL
SERIAL NUMBER	SERIAL NUMBER

A. N. Roth Co. LLC. recommends that every home be equipped with a working CARBON MONOXIDE DETECTOR. We also recommend that Condensate Drain Lines be treated with Bleach every month during the cooling season. A. N. Roth Co. LLC. cannot warranty any Condensate Drain Line unless drain line is completely replaced at the time of service.

Repair #	Repair Description	Price	Customer Approved	Amount
	Dispatch Charge			
	Pt Service Furnace			
	1) 14 x 25 x 1 filter installed	included in Pt		
	Total			

Authorization to Proceed: _____ Signature _____ Date

DESCRIPTION OF WORK PERFORMED Completed preventative maintenance Replaced filter 14x25x1. Cleaned burners, flame sensor, blower compartment, Heat exchanger ✓ good. All wirings + safeties ✓ Good. Cycled furnace. Temp. rise 69°F. 50°-80° F range ✓ good. System is operating properly at this time.

CHECK LIST

- ☐ COMPRESSOR:
  - ☐ SUCTION_____ PSI_____ ST
  - ☐ HEAD_____ PSI_____ LT
  - SH_____ SC_____
  - ☐ VOLTS_____ AMPS_____
  - ☐ CONDENSER FAN AMPS_____
  - ☐ ELECTRICAL CONNECTIONS
  - ☐ CONTACTS TIGHT & CLEAN
- ☐ CONDENSER COIL:
  - ☐ CLEAN COIL & CHECK FIN COND.
  - ☐ ENT _____ °F LVG _____ °F
  - ☐ OIL LEVEL & CONDITION
- ☐ REFRIGERANT:
  - ☐ LEAK ☐ CHARGE ☐ OK
- ☑ INDOOR FAN:
  - ☑ VOLTS 120 AMPS_____
- ☑ ELECTRICAL CONNECTIONS:
  - ☐ CONTACTS TIGHT & CLEAN
  - ☐ FAN PULLEYS (ADJUST BELT)
  - ☑ CHECK, LUBE BEARINGS & MOTOR
  - ☑ RELAYS ☐ CONTACTORS
  - ☑ OVERLOAD ☑ PSG SWITCH
- ☐ EVAPORATOR COIL:
  - ☐ CLEAN COIL & CHECK FIN
  - ☐ ENT DB_____ °F LVG DB_____ °F
  - ☐ ENT WB_____ °F LVG WB_____ °F
- ☑ CONDENSATE AREAS:
  - ☑ INSPECT & CLEAN DRAIN PAN
  - ☑ INSPECT & CLEAN DRAIN
- ☑ AIR FILTERS:_____
  - ☐ CLEANED ☑ REPLACED ☐ OK
- ☑ HEATING ASSY:
  - ☐ BURNER & HEAT EXCHANGER
  - ☐ FUEL SUPPLY & PRESSURE
  - ☐ PILOT ASSEMBLY
  - ☐ FLAME ADJUSTMENT
  - ☑ FAN & LIMIT SWITCH OPER.
  - ☑ FLAME SENSOR _____ MUA
  - ☐ PILOT SENSOR _____ MV.
  - ☑ CLEAN PILOT / SENSOR
  - ☑ HSI AMPS____ OHMS 71.2
  - ☑ VENTOR AMPS .70
  - ☑ ENT DB 68 LVG DB____ RISE 69.1
  - ☐ RV VALVE
  - ☐ STRIP HEAT
  - ☐ DEFROST CYCLE
- ☑ THERMOSTAT:
  - ☑ O.K. ☐ REPLACE ☐ ADJ

TRAVEL TIME

TIME ARRIVED 9:35

TIME DEPARTED 10:20

TRAVEL TIME

LIMITED WARRANTY: All materials, parts and equipment are warranted by the manufacturers' or suppliers' written warranty only. All labor performed by the above named company is warranted for 30 days or as otherwise indicated in writing. The above named company makes no other warranties, express or implied, and its agents or technicians are not authorized to make any such warranties on behalf of above named company.

TERMS: DUE UPON COMPLETION

I HAVE THE AUTHORITY TO ORDER THE ABOVE WORK AND DO SO ORDER AS OUTLINED ABOVE. IT IS AGREED THAT THE SELLER WILL RETAIN TITLE TO ANY EQUIPMENT OR MATERIAL FURNISHED UNTIL FINAL & COMPLETE PAYMENT IS MADE, AND IF SETTLEMENT IS NOT MADE AS AGREED, THE SELLER SHALL HAVE THE RIGHT TO REMOVE SAME AND THE SELLER SHALL BE HELD HARMLESS FOR ANY DAMAGES RESULTING FROM THE REMOVAL THEREOF.

John Doe — Signature

3-1-21 — Date